



Crossrail West Stations Newsletter

February 2021

Welcome

Welcome to our latest update on the work we are undertaking to enhance and upgrade a number of stations in West London, ready for the Elizabeth line.

The new station building at Acton Main Line is almost ready to open its doors to passengers and will be followed soon afterwards by West Ealing and Ealing Broadway. Construction and fit-out work is being completed before the new facilities are handed over to TfL Rail, which manages these stations.

Southall, West Drayton and Hayes & Harlington are progressing well too.

Although (at the time of writing) ‘essential travel only’ advice is still in place, the completion of these upgrades will benefit passengers as soon as they are able to return to the railway.



Station by station update



Last month at **Acton Main Line** we completed the lift works and these are now being thoroughly tested. Ceiling installation within the station building and on the footbridge and link bridge is well advanced. The platform shelters are almost complete.

Once these tasks have been finalised, we will be carrying out an inspection to identify any snagging work so that these can be completed before we hand the station over to TfL Rail.

West Ealing is also close to completion. Throughout January, we installed the internal cladding and glazing, along with the ceilings.

application of anti-graffiti film and internal painting.

Work to reinstate platforms 2/3 took place along with public realm work,

We will be identifying any snagging work in the coming weeks to prepare the station for hand over to TfL Rail.





Trunking installation, Southall

At **Southall**, we continued with the site-wide drainage work.

We also continued with the external blockwork at ground floor level and completed work on the motor room walls for the platform 1 passenger lift.

We commenced the mechanical and electrical work and continued installing the cladding on the new station building and platform steelwork.

At **Hayes & Harlington** we installed the steel work and the structural slab for the new station building. We also completed the platform 1 staircase that leads to the car park as well as the vast majority of the electrical work on the footbridge.

Roof cladding and mansafe system (to keep people safe whilst working at a height) installation for the main station building was progressed and we continued with the brick work for the feature wall.

Inside the station building, blockwork progressed along with the installation of concrete floor screed. We also grouted the platform columns.



Steelwork installation, Hayes & Harlington



West Drayton station glazing



Ealing Broadway roof light installation

At **Ealing Broadway** last month we progressed the installation of the passenger lifts to platforms 1,2 and 3, with the platform 4 lift nearing completion. We also completed the installation of the roof lighting.

The fit-out of the staff facilities on the first floor, mechanical and electrical cabling and the telecommunications wiring are all nearing completion. Installation of the new ticket gates and public realm work also commenced.

At **West Drayton**, we continued with the glazing and curtain walling.

We progressed installation work for the passenger lifts which will serve platforms 2/3 and 4/5 and continued with the mechanical and electrical works for the new station building.

Work within the lift motor rooms and on the platform level electrical work is ongoing.



Crossrail West Stations Newsletter

February 2021

Location	What we are doing this month
Acton Main Line	This month we will complete the installation of the platform waiting shelters and the remaining public realm works as well as the ceiling installation on the platform concourse, footbridges and walkways. We'll test and commission all the mechanical and electrical work. Following this, we'll complete the snagging work and hand over the new facilities to TfL Rail.
Ealing Broadway	At Ealing Broadway, we'll continue with the passenger lift installation for platforms 1, 2 and 3. The lift that serves platform 4 will be commissioned. We'll continue with the installation of the ticket gates and the public realm work at the front of the station. The fit-out of the first floor will be completed, as well as the preparation for the door installation. By the end of the month, we'll have completed the platform reinstatement work and installed the platform shelters, drainage, and platform cladding. Snagging work will be identified and completed.
West Ealing	This month we will complete the internal cladding, glazing and fittings. We'll be continuing with the public realm and platform work, as well as the anti-graffiti measures. Following this, we will deep clean the building and complete the snagging work in preparation for handing the site over to TfL Rail.
Southall	At Southall this month, we will be continuing with the station building cladding and will start the glazing work. Cladding of the platform steelwork is ongoing, as are the mechanical and electrical works within the new station building. We will continue with drainage work across the site and commence the installation of the main power supply for the new station building and reinforced concrete works in front of the building.
Hayes & Harlington	Throughout February at Hayes & Harlington we will be continuing with the installation of the blockwork and floor screed for the new station building. We will complete the roof cladding, mansafe system and feature wall brickwork, which will enable us to commence the external cladding on the new station building. On the platforms we will complete the installation of the new passenger lifts.
West Drayton	At West Drayton we will start to install the ceiling inside the building and will be completing the installation of the curtain wall glazing panels. On platform 4/5 we will commence enabling works in preparation for the refurbishment of the roof canopy on the existing building. Mechanical and electrical work will continue.

Contact us

If you have a concern or to find out more information:

Email us at CRcrossrail@networkrail.co.uk

Call our 24-hour helpline on **03457 11 41 41**